

GSTIN no.: 27AAVFK1485E1ZY

KRISALA ENTERPRISES LLP

State : Maharashtra State Code:



RA Bill No.: 9,369

Highrise

Name of Project : 41 COSMO

Name of Contractor : AGS TECHNOLOGIES INDIA PRIVATE LIMITED

Executed By : AGS TECHNOLOGIES INDIA PRIVATE LIMITED

Work Order No. : 399

Voucher No : 395

Date of Bill : 01/10/2024

Contractor Bill No : AGS/24-25/247

Contractor Bill Date : 28/09/2024 00:00:00

PAN NO : AAKCA4907D

APPROVED

GSTIN No.: 27AAKCA4907D1ZU

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
				Part Rate	Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	FIRE FIGHTING WORK FIRE HYDRENT SYSTEM (M) SUPPLY OF MAIN PUMP ROOM MATERIAL SAC :	Job	1.00	2,205,085.00 1,212,796.75		0.71	0.71	0.00	857,083.46	857,083.46	70.67
A TOTAL AMOUNT OF WORK DONE								0.00	857,083.46	857,083.46	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:0.00					Current Amount: 10000.00		Cumulative Amount: 10000.00				
Worker Found Working Without PPEs					Safety Department		10,000.00				

F	TAXES (+)					
	VAT					0.00
	SERVICE TAX					0.00
	GST					154,275.02
	Debit GST					1,800.00
	GST Details:					
	Total GST For Provider		Total GST For Receiver		Total GST	
	Total CGST	77,137.51	Total CGST	0.00	Total CGST	77,137.51
	Total SGST	77,137.51	Total SGST	0.00	Total SGST	77,137.51
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
	Total	154,275.02		0.00		154,275.02
G	ADVANCE RECOVERY (-)					
	Uptodate Advance Amount:	3,371,178.00	Uptodate Advance Recovery:	3,371,178.00	Balance Amount:	0.00
H	OTHERS (+)					
						0.00
I	RETENTION (-)					
						42,854.17
J	TOTAL AMOUNT					
						956,704.00
K	T.D.S AMOUNT					
						17,142.00
J	WCT TDS AMOUNT					
						0.00
L	AMOUNT PAYABLE					
						939,562.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt			
		15,480,173.00	774,008.65			
Remark :	SUPPLY OF MAIN PUMP ROOM MATERIAL Pump Received At Site					
Rupam.Phalak	Vishal Agarwal					
Prepared By	Approved By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director

Approved by digitally with the concern of

Name	Date/Time	Current Status	Remark
Rupam.Phalak	01/10/2024 19:01:05	Approved	ok
mahesh.kulkarni	02/10/2024 14:47:20	Approved	ok, debit attached.
niranjan.bhatkulkar	04/10/2024 15:34:16	Approved	ok
Vishal Agarwal	08/10/2024 13:03:59	Approved	ok